

Area 16 Project Schedule			
Street Name	Address	Estimated Construction Start Date	Status
BURGENFIELD DRIVE	6804, 6805, 6611, 6615	June 2016 - July 2016	Sewer installation has not started.
CHILTON DRIVE	Entire Street	November 2015 - December 2016	Contractor has completed sewer main and lateral installation. First phase of paving has been completed. Restoration is pending.
GRANDVIEW DRIVE	Entire Street	April 2016 - May 2016	Contractor installing sewer main and laterals.
GRANADA DRIVE	Entire Street	September 2016 - October 2016	Contractor installing sewer main and laterals.
IDLEWOOD COURT	Entire Street	June 2016 - July 2016	Sewer installation has not started.
INTERBAN DRIVE	6702, 6706, 6712, 6715	January 2017 - February 2017	Sewer installation has not started.
KIENAST DRIVE	Intersection of Interban to dead end	January 2017 - February 2017	Sewer installation has not started.
KIZER DRIVE	6800, 6804, 6805, 6808, 6809	February 2017 - March 2017	Sewer installation has not started.
KNOTTY OAK COURT	Entire Street	June 2016 - July 2016	Sewer installation has not started.
SOUTHGATE ROAD	Worstead Intersection to Granada Drive Intersections	September 2016 - October 2016	Contractor is installing sewer main and laterals.
SENTINEL DRIVE	1506, 1507, 1510, 1511, 1514	September 2016 - October 2016	Contractor is installing sewer main and laterals.
WORSTEAD DRIVE	Entire Street	October 2016 - January 2017	Contractor is installing sewer main and laterals.
RIPLEY PLACE	Entire Street	September 2016 - October 2016	Contractor is installing sewer main and laterals.
VALIANT DRIVE	Entire Street	September 2016 - October 2016	Contractor is installing sewer main and laterals.

Contract Notice to Proceed: November 9, 2015
Contract Final Completion Date: February 11, 2017