

Area 12 Project Schedule

Street Name	Address	Estimated Construction Start Date	Status
Bailey Lake Road	Between Shadow and Rivercroft Road both sides of BLR.	Sewer installation completed.	Restoration pending.
Dockridge Court	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Highstan Court	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Kistler Court	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Lake Terrace Court	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Lake Villa Drive	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Lakehaven Drive	Sewer installed on entire street but not all addresses will get sewer lateral on Lakehaven. Properties that back the wooded area already have sewer available.	Sewer installation completed.	Paving completed restoration pending.
Panelway Place	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Rivercroft Road	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Rivergate Road	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Shadow Lane	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Watercrest Court	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Waterdale Court	Entire Street.	Sewer installation completed.	Paving completed restoration pending.
Windlock Drive	Entire Street.	Sewer installation completed.	Paving completed restoration pending.

Contract Notice to Proceed: February 18, 2013
 Contract Final Completion Date: January 24, 2014
 Revised Final Completion Date: February 22, 2014
 Estimated Final Completion Date: Late September 2014