

Area 14 Project Schedule

Street Name	Address	Estimated Construction Start Date	Status
Belle Terre Court	Entire Street.	July 2014 - August 2014	Sewer main and laterals installed. Restoration pending.
Berriedale Drive	All addresses between Pawling Court to Worthington Drive	May 2014 - September 2014	Contractor installing sewer main and laterals.
Brussels Court	Entire Street.	July 2014 - August 2014	Sewer main and laterals installed. Restoration pending.
Lawhorne Drive	Entire Street.	April 2014 - May 2014	Sewer main and laterals installed. Restoration pending.
Lorell Court	Entire Street.	March 2014 - May 2014	Sewer main and laterals installed. Restoration pending.
Paddington Court	Entire Street.	August 2014 - September 2014	Sewer main and laterals installed. Restoration pending.
Pawling Court	Entire Street.	August 2014 - September 2014	Sewer main and laterals installed. Restoration pending.
Rockford Drive	Entire Street.	November 2013 - April 2014	Sewer main and laterals installed. Restoration pending.
Tysor Drive	Entire Street.	May 2014 - June 2014	Sewer main and laterals installed. Restoration pending.
Waverly Court	Entire Street.	August 2014 - September 2014	Sewer main and laterals installed. Restoration pending.
Winter Park Drive	Entire Street.	April 2014 - May 2014	Sewer main and laterals installed. Restoration pending.
Worthington Drive	Cul-de-sac to Merry Oaks Drive	May 2014 - June 2014	Sewer main and laterals installed. Restoration pending.

Contract Notice to Proceed: November 4, 2013
 Original Contract Final Completion Date: September 10, 2014
 Revised Contract Final Completion Date: November 1, 2014