

Area 11 North Project Schedule			
Street Name	Address	Estimated Construction Start Date	Status
Arran Circle	Entire Street	July 2012 - Aug 2012	Contractor has installed water main and is currently installing water services. The sewer main and sewer services have been installed. Contractor still has testing, paving, and restoration to complete.
Bingham Place	Entire Street	Completed	Water main has been installed. Sewer main installation has been completed. Contractor is working on completing some restoration and testing in this area.

Contract Notice to Proceed: March 26, 2012
Original Contract Final Completion August 23, 2012
Revised Contract Final Completion September 2, 2012

Note: Most of the construction at this time is occurring outside the residential areas. The Contractor has completed installation of the water main on Bunce Road Extension (NC 162), Thornwood Place and Raeford Road.