

### Area 11 South Project Schedule

Street Name	Address	Estimated Construction Start Date	Status
Artesian Court	Entire Street	August 2012 - October 2012	Work has not started.
Atwick Drive	Entire Street	May 2012 - July 2012	Sewer main, laterals and paving has been completed. Restoration has not started.
Berridale Drive	Entire Street	July 2012 - August 2012	Contractor has completed sewer main installation. Lateral installation and paving will be completed in August.
Darvel Avenue	Entire Street	August 2012 - September 2012	Contractor installing sewer main and laterals.
Gairloch Drive	1440 - 1442	November 2012 - December 2012	Work has not started.
Glanis Drive	1431 - 1443	September 2012 - November 2012	Work has not started.
Glanis Place	Entire Street	September 2012 - November 2012	Work has not started.
Kincross Avenue	6308 - 6421	October 2012 - November 2012	Sewer main, laterals and paving has been completed. Restoration has not started.
Larkhall Drive	1425 - 1444	September 2012 - November 2012	Work has not started.
Marykirk Drive	Entire Street	September 2012 - November 2012	Contractor to begin sewer main and lateral installation in September.
Mathau Court	Entire Street	July 2012 - August 2012	Work has not started.
Rannock Drive	6307 - 6408	October 2012 - November 2012	Sewer main, laterals and paving has been completed. Restoration has not started.
Rutherglen Drive	6341 - 6431	March 2012 - October 2012	Contractor has completed sewer main and lateral installation on a portion of Rutherglen. Paving has been completed.
Tarbert Avenue	Entire Street	October 2012 - November 2012	Work has not started.

Contract Notice to Proceed: March 12, 2012  
 Contract Final Completion Date: February 5, 2013