

Phase V Annexation Area 26 Cliffdale West and Woodmark Subdivisions				
Street Name	From	To	Estimated Construction Start Date	Status
Timbercroft Lane	Beaver Stone Road	Brockwood Street	TBD	TBD
Wickersham Road	Beaver Stone Road	Sandridge Drive	TBD	TBD
Buttermere Drive	Wickersham Road	Mahogany Road	Ongoing	Sod restoration ongoing for two to three weeks. Sanitary sewer main anticipated on 4/29/2024.
Skyhawk Drive	Beaver Stone Road	Sandridge Drive	Ongoing	Sanitary sewer main and sanitary sewer lateral installation ongoing for approximately two to three weeks. Restoration and asphalt paving patch to begin upon completing sanitary sewer main and sanitary sewer lateral installation.
Brockwood Street	Beaver Stone Road	Sandridge Drive	4/22/2024	Sanitary sewer main installation projected to begin on 4/22/2024.
Fern Creek Place	Buttermere Drive	Bryanstone Way	Ongoing	Sanitary sewer main installation ongoing for two to three weeks. Anticipated asphalt paving patch operation in three to four weeks.
Mahogany Road	Buttermere Drive	Mahogany Road	Ongoing	Paving asphalt patch.
Bryanstone Way	Sandridge Drive	Street End	TBD	TBD
Woodmark Drive	Demilia Drive	Street End	Ongoing	Restoration crew is preparing sewer main and lateral trenches for asphalt paving patch operations and sod installation. Sod installation projected to begin in three weeks and continue into the fourth week.
Flying Cloud Lane	Demilia Drive	Street End	TBD	TBD
Brasswood Drive	Mahogany Road	Fern Creek Place	TBD	TBD
Sandridge Drive	Woodmark Drive	Fern Creek Place	TBD	TBD
Hurstbourne Lane	Skyhawk Drive	Brockwood Street	4/22/2026	Sanitary sewer main installation to begin in three weeks.

\*TBD: To Be Determined

\*\*Schedule is subject to change due to weather conditions and unforeseen delays.