

Phase V Annexation Area 26 Cliffdale West and Woodmark Subdivisions				
Street Name	From	To	Estimated Construction Start Date	Status
Timbercroft Lane	Beaver Stone Road	Brockwood Street	TBD	TBD
Wickersham Road	Beaver Stone Road	Sandridge Drive	5/20/2024	Sanitary sewer main installation projected to begin on 5/20/2024.
Buttermere Drive	Wickersham Road	Mahogany Road	Ongoing	Sod restoration ongoing for two to three weeks. Sanitary sewer main installation from Fern Creek to Wickersham expected to be completed by 5/20/2024. Will begin restoration after.
Skyhawk Drive	Beaver Stone Road	Sandridge Drive	Ongoing	Sanitary Sewer main/laterals completed. Paving and Restorartion expected to continue through 5/17/2024.
Brockwood Street	Beaver Stone Road	Sandridge Drive	Ongoing	Sanitary sewer main installation to continue through month.
Fern Creek Place	Buttermere Drive	Bryanstone Way	Ongoing	Sanitary sewer main installation ongoing for two to three weeks. Anticipated asphalt paving patch operation in three to four weeks.
Mahogany Road	Buttermere Drive	Mahogany Road	Ongoing	Paving asphalt patch week of 4/29/2024.
Bryanstone Way	Sandridge Drive	Street End	TBD	TBD
Woodmark Drive	Demilia Drive	Street End	Ongoing	Restoration crew is preparing sewer main and lateral trenches for asphalt paving patch operations and sod installation. Sod installation projected to begin in three weeks and continue into the fourth week. Sewer main installation will continue from Demilia to Sandridge
Flying Cloud Lane	Demilia Drive	Street End	TBD	TBD
Brasswood Drive	Mahogany Road	Fern Creek Place	TBD	TBD
Sandridge Drive	Woodmark Drive	Fern Creek Place	TBD	TBD
Hurstbourne Lane	Skyhawk Drive	Brockwood Street	Ongoing	Sanitary Sewer completed 4/23/2024. Will begin restoration and paving once Skyhawk is completed

\*TBD: To Be Determined

\*\*Schedule is subject to change due to weather conditions and unforeseen delays.