

**LaGrange North Project Schedule (as of 10/21/10)**

<b>Street Name</b>	<b>Address</b>	<b>Estimated Construction Start Date</b>	<b>Status</b>
Brewster Drive	253 - 273	Completed	Construction completed but project not released for connection
Brewster Place	Entire Street	Completed	Construction completed but project not released for connection
Fletcher Avenue	Entire Street	Completed	Construction completed but project not released for connection
Faraday Place	7570, 7571, 7568	Completed	Construction completed but project not released for connection
Decatur Place	283	Completed	Construction completed but project not released for connection
Decatur Drive	7633 - 7611	Completed	Construction completed but project not released for connection
Deerwood Drive	Entire Street	Completed	Construction completed but project not released for connection
Greenbriar Road	Entire Street	Completed	Construction completed but project not released for connection
Buckhead Road	Entire Street	Completed	Construction completed but project not released for connection
Fawn Road	Entire Street	Completed	Construction completed but project not released for connection
Channing Drive	254 - 268	Completed	Construction completed but project not released for connection